



PT. KARUNIA KENCANA PERMAISEJATI

CLAIM SUMMARY KKP I

Contract No :
C&A. 1608.02/KKP1 - 068

Type of Work	Unit	SPK Vol	Feb - Jun 2011 Claim	July Claim	Total Claimed (Feb - Jul 2011)	%
Excavator						
Infield Drain 1,2x0,9x0,6	Meter	18,300.00	18,273.00	-	18,273.00	99.85%





Chart & Detail Per Month

Type of Work	SPK Vol (Meter)	Progress	%
Infield Drain 1,2x0,9x0,6	18,300.00	18,273.00	99.85%



Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	-	-
May-11	18,273.00	18,273.00
Jun-11	-	18,273.00
Jul-11	-	18,273.00
Total	18,273.00	