




**CLAIM SUMMARY KKP II**


Contract No :  
C&A. 1608.02/KKP2 - 069

Type of Work	Unit	SPK Vol	Feb - Aug 2011 Claim	September Claim	Total Claimed (Feb - Sep 2011)	%
<b>Excavator</b>						
Infield Drain 1,2x0,9x0,6	Meter	84,637.00	80,120.00	-	80,120.00	94.66%



**Chart & Detail Per Month**

Type of Work	SPK Vol ( Meter )	Progress	%
Infield Drain 1,2x0,9x0,6	84,637.00	80,120.00	94.66%



Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	-	-
May-11	34,846.00	34,846.00
Jun-11	45,274.00	80,120.00
Jul-11	-	80,120.00
Aug-11	-	80,120.00
Sep-11	-	80,120.00
<b>Total</b>	<b>80,120.00</b>	