




**CLAIM SUMMARY KKP III**


Contract No :  
C&A. 1608.02/KKP3 - 070

Type of Work	Unit	SPK Vol	Feb - Mar 2011 Claim	April Claim	Total Claimed (Feb - Apr 2011)	%
<b>Bulldozer</b>						
Stacking Bulldozer - Low Vegetation	Ha	368.20	-	-	-	0.00%
<b>Excavator</b>						
Stacking Excavator	Ha	157.80	-	21.35	21.35	13.53%
Road Formation 8 M	Meter	5,260.00	-	-	-	0.00%
Road Formation 6 M	Meter	26,300.00	-	249.00	249.00	0.95%
Main Drain 2,4x1,8x1,2	Meter	2,630.00	-	-	-	0.00%
Collection Drain 1,8x1,2x0,9	Meter	13,150.00	-	499.00	499.00	3.79%
Infield Drain 1,2x0,9x0,6	Meter	81,512.00	-	2,560.00	2,560.00	3.14%
Underbrushing (Imas)	Ha	526.00	-	21.35	21.35	4.06%
Felling (Tumbang)	Ha	526.00	-	21.35	21.35	4.06%


**Bulldozer Work**



**Excavator Work**



**Underbrushing & Feeling**






### CLAIM SUMMARY KKP III


#### Chart & Detail Per Month

Type of Work	SPK Vol ( Ha )	Progress	%
Stacking Bulldozer - Low Vegetation	368.20	-	0.00%




Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	-	-
<b>Total</b>	-	-

Type of Work	SPK Vol ( Ha )	Progress	%
Stacking Excavator	157.80	21.35	13.53%



Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	21.35	21.35
<b>Total</b>	21.35	21.35

Type of Work	SPK Vol ( Meter )	Progress	%
Road Formation 8 M	5,260.00	-	0.00%




Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	-	-
<b>Total</b>	-	-



**CLAIM SUMMARY KKP III**


Type of Work	SPK Vol ( Meter )	Progress	%
Road Formation 6 M	26,300.00	249.00	0.95%

Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	249.00	249.00
<b>Total</b>	<b>249.00</b>	




Type of Work	SPK Vol ( Meter )	Progress	%
Main Drain 2,4x1,8x1,2	2,630.00	-	0.00%

Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	-	-
<b>Total</b>	<b>-</b>	



Type of Work	SPK Vol ( Meter )	Progress	%
Collection Drain 1,8x1,2x0,9	13,150.00	499.00	3.79%

Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	499.00	499.00
<b>Total</b>	<b>499.00</b>	






**CLAIM SUMMARY KKP III**


Type of Work	SPK Vol ( Meter )	Progress	%
Infield Drain 1,2x0,9x0,6	81,512.00	2,560.00	3.14%

Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	2,560.00	2,560.00
<b>Total</b>	<b>2,560.00</b>	



Type of Work	SPK Vol ( Ha )	Progress	%
Underbrushing (Imas)	526.00	21.35	4.06%

Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	21.35	21.35
<b>Total</b>	<b>21.35</b>	



Type of Work	SPK Vol ( Ha )	Progress	%
Felling (Tumbang)	526.00	21.35	4.06%

Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	21.35	21.35
<b>Total</b>	<b>21.35</b>	

