



PROGRESS REPORT - Kebun Persada

KONTRAK NO :

1. PRSE/JKTO/01/10/01-PL (01 Februari 2010 - 29 Juni 2013)
2. PRSE/JKTO/01/10/02-SWAB (01 Februari 2010 - 29 Juni 2013)

Jenis Pekerjaan	Unit	Vol SPK 1 Feb 2010 s.d 29 Jun 2013	Realisasi			%
			AKUMULASI S.D BULAN LALU	BAPP Desember 2012	S.D BAPP Desember 2012	
Bulldozer						
Perun Mekanis Darat	Ha	1.800,00	671,26	17,41	688,67	38,26%
Main Road Darat	Meter	18.500,00	7.236,40	608,00	7.844,40	42,40%
Collection Road Darat	Meter	61.000,00	19.367,69	1.157,00	20.524,69	33,65%
Sewa Bulldozer	HM	-	3.489,40	-	3.489,40	
Excavator						
Perun Mekanis Rawa	Ha	4.200,00	2.051,54	17,97	2.069,51	49,27%
Parit 1 x 1 x 0,75	Meter	1.400.000,00	416.732,00	3.288,00	420.020,00	30,00%
Parit 2 x 2 x 1,5	Meter	140.000,00	94.327,16	2.361,00	96.688,16	69,06%
Parit 4 x 4 x 3	Meter	42.000,00	6.692,34	-	6.692,34	15,93%
Main Road Rawa	Meter	42.000,00	25.310,12	561,00	25.871,12	61,60%
Collection Road Rawa	Meter	141.000,00	81.059,60	1.223,00	82.282,60	58,36%
Gorong-gorong 1 M	Unit	-	32,00	-	32,00	
Jembatan Kayu 2 M	Unit	-	34,00	2,00	36,00	
Jembatan Kayu 4 M	Unit	-	5,00	-	5,00	
Jembatan Kayu 5-10 M	Unit	-	-	-	-	
Sewa Excavator	HM	-	10.222,10	385,00	10.607,10	



