



**PROGRESS REPORT - Kebun Cempaga**

KONTRAK NO :

1. NSP/JKTO/038/10/2013-PL Add I
2. NSP/JKTO/043/10/2013-SWAB
3. CMPE/JKTO/024/08/2014-Parit 1x1x1

Jenis Pekerjaan	Unit	Vol SPK 01 Jan 2014 s.d 31 Des 2014	Realisasi			%
			AKUMULASI S.D BULAN LALU	BAPP Des 2014	S.D BAPP Des 2014	
<b>Bulldozer</b>						
Perun Mekanis Darat	Ha	100,00	14,84	-	14,84	14,84%
MR Darat/Main Road 9 M	Meter	1.100,00	-	-	-	0,00%
CR Darat/Collection Road 7 M	Meter	3.400,00	-	-	-	0,00%
Sewa Bulldozer PC D 85	Hm	-	128,00	-	128,00	
Sewa Bulldozer D 31	Hm	-	2.362,00	140,00	2.502,00	
<b>Excavator</b>						
Perun Mekanis Rawa	Ha	750,00	388,54	7,01	395,55	52,74%
Parit 1 x 1 x 0,75	Meter	152.000,00	152.000,00	-	152.000,00	100,00%
Parit 1 x 1 x 0,75 spk new	Meter	60.000,00	11.047,00	13.090,00	24.137,00	40,23%
Parit 2 x 2 x 1,5	Meter	27.000,00	15.585,00	276,00	15.861,00	58,74%
Parit 4 x 4 x 3	Meter	8.500,00	2.315,00	-	2.315,00	27,24%
Main Road Rawa	Meter	8.000,00	5.041,00	-	5.041,00	63,01%
Collection Road Rawa	Meter	26.000,00	16.355,00	-	16.355,00	62,90%
Gorong-gorong 1 M	Unit	-	-	-	-	
Jembatan Kayu 2 M	Unit	-	-	-	-	
Jembatan Kayu 4 M	Unit	-	18,00	-	18,00	
Jembatan Kayu 5-10 M	Unit	-	-	-	-	
Sewa Excavator PC 200	Hm	-	5.927,45	179,00	6.106,45	
Sewa Excavator PC 100	Hm	-	218,00	80,00	298,00	
Sewa Excavator PC 50	Hm	-	-	-	-	
Sewa Grader GD 511	Hm	-	568,00	95,00	663,00	
Sewa Vibro	Hm	-	-	-	-	















